

**MEMORANDUM**

July 8, 2020

**TO:** Reclamation District No. 2025

**FROM:** Nathan Hershey

**SUBJECT:** July 2020 Engineer's Report

Described below are the engineering items to be discussed at your July 8, 2020 meeting.

**Subventions 2019-20** – The District submitted an application for participation in the Program in the amount of \$845,000. DWR has lowered the Program funding amount to \$10 million for FY 2019-20.

**Subventions 2020-21** – Applications for participation in the Program were due April 1. The District submitted an application in the amount of \$845,000. \$12 million has been approved for Program funding for FY 2020-21.

**Annual Maintenance** – Attached are the current maintenance items we are tracking. A small maintenance project was completed in June to repair slope damage from beaver dens on the south levee.

**Five Year Plan** – Work on the Five-Year Plan is currently in progress. We will be distributing a draft for review and comment in the coming months. The Plan must be complete by the end of 2020.

**SB 88** – MBK prepared a Report to update last year's experiment summary report, which has been finalized to include MWD's comments. Work under Phase 3 of the measurement experiment (Feb 2020 through Feb 2021) is underway, as outlined in the approved Request for Additional Time.

Phase 3 efforts primarily involve installing 8 additional flange magnetic meters on the water side of the highest use siphons, with at least one flow meter on each island. MWD has recently obtained funding approvals for Phase 3 and is currently reviewing quotes for the new equipment. After the invoices are submitted, there is a 6-week lead time for new equipment to be delivered. MBK is compiling installation information from various contractors to prepare for receipt of the new equipment. Irrigation on Bacon and Bouldin Islands has begun, and MBK has scheduled field visits in July to both islands to check existing meters and conduct portable meter tests on running siphons.

The Delta Measurement Experiment Consortium has scheduled its next meeting for July 15, 2020. The meeting will include a presentation by the Delta Water Master's office for a proposed work plan for the Consortium's development of a Delta-wide Alternative Compliance Plan. MBK has not received any updates on the status of the Open ET beta testing.

# Reclamation District No. 2025 Holland Tract

## Issue Tracking Summary

7/1/2020

IssueID	Priority	Report Date	Reporter	Location	Issue Type	Description	Action	Field Notes
2	Medium	9/13/2016	Russ Ryan	Station 185	Crack	Crack in splash cap near leak	Monitor	Monitor; See photos
7	Medium	10/31/2016	Contra Costa County	Station 519-550	Crack	Pavement cracking on levee crown roadway; sloughing on landside hinge	Repair	NH and DF to schedule site visit and develop plan; Proposal received from Hultgren-Tillis; field work complete; geotechnical report finalized and issued
22	Low	2/10/2017	Nate Hershey	Station 545+80	Boil	Boil in landside slope	Monitor	Directed Asta to build a containment berm; Berm constructed; continue to monitor. 2/13/17 No flow coming through levee, relatively dry
25	Medium	2/13/2017	Nate Hershey	Station 105	Erosion	Erosion site	Repair	Repair; Monitor and repair when feasible
28	Low	2/18/2017	Russ Ryan	Station 315+75	Rodent Activity	Rodent Activity	Repair	Repair; Monitor and repair when feasible
60	Medium	1/18/2018	Brian Janowiak	Station 414-417	Other	Rodent activity	Monitor	Minor squirrel activity, mostly on upper LS slope. One larger void in levee crest (Sta 417) may need to be excavated.
98	RD2025	6/10/2020	RalphHeringer	Sta 470 to 480 from LS of county road to toe ditch	Other	Fire	Monitor	Fire