

**MEMORANDUM**

February 22, 2023

**TO:** Reclamation District No. 2025

**FROM:** Nathan Hershey

**SUBJECT:** February 2023 Engineer's Report

Described below are the engineering items to be discussed at your February 22, 2023 meeting.

**Subventions 2021-22** – The District submitted an application for participation in the Program in the amount of \$465,000. An additional \$2 million was approved by the Central Valley Flood Protection Board, for a total of \$12 million approved for the Program for FY 2021-22. A final claim was submitted in the amount of \$120,339.58.

**Subventions 2022-23** – The District submitted an application for participation in the Program in the amount of \$465,000. \$12 million was approved by the Central Valley Flood Protection Board for the Program for FY 2022-23.

**Subventions 2023-24** – Applications for the Program are due April 1. Subject to Board approval, our intent is to submit an application similar to the submittal for the prior fiscal year.

**Annual Maintenance** – Attached are the current maintenance items we are tracking.

**Special Projects** – DWR recently released a Projects Solicitation Package (PSP) for multi-benefit projects. A multi-benefit project would be a levee rehabilitation project with a habitat component incorporated into the design. We have drafted a concept proposal for the solicitation and will submit the proposal subject to Board approval. Proposals are due March 3.

**Five Year Plan** – Work on the Five-Year Plan is complete. We have addressed DWR's comments and have submitted the final version of the Plan. We have also uploaded the final document to the RD's website.

**SB 88** – Work under Phase 4 of the measurement experiment is complete. Data is now being collected at 38 sites across all four islands.

MBK has obtained quotes for the equipment required at the 51 remaining sites. These flow meters will be installed over the next two years due to the number of sites and levee projects that begin in 2023. Prior to installation of flow meters, MBK has identified 12 sites that need to be tested for asbestos or tar coating by Bovee Environmental Management. Any sites that test positive for hazardous materials will be abated by W.C. Maloney prior to any flow meter installation.

MWD and the RDs are in compliance for calendar year 2023 under an approved extension of time. The extension was approved by the Delta Watermaster on January 13th, 2022 and will expire on January 1st, 2024. The extension of time included a Plan for Compliance which provides details regarding the methods to estimate diversions on siphons without flow meters and provides a measurement equipment installation

schedule. MWD currently anticipates that installing all the flow meters will take five years. Therefore, MBK has provided cost estimates for flange magnetic meters with telemetry equipment installed on the water side of all active siphons.

Development of the Delta-wide ACP by the Delta Measurement Experiment Consortium to utilize Open ET for measuring and reporting diversions continues. Place of use polygons for each island have been completed and will be used in conjunction with Open ET to report on diversions. MBK and MWD continue to participate in the Consortium.

**Reclamation District No. 2025 Holland Tract**  
**Issue Tracking Summary**  
2/17/2023

IssueID	Priority	Report Date	Reporter	Location	Issue Type	Description	Action	Field Notes
2	Medium	9/13/2016	Russ Ryan	Station 185	Crack	Crack in splash cap near leak	Monitor	Monitor; See photos
22	Low	2/10/2017	Nate Hershey	Station 545+80	Boil	Boil in landside slope	Monitor	Directed Asta to build a containment berm; Berm constructed; continue to monitor. 2/13/17 No flow coming through levee, relatively dry
25	Medium	2/13/2017	Nate Hershey	Station 105	Erosion	Erosion site	Repair	Repair; Monitor and repair when feasible
28	Low	2/18/2017	Russ Ryan	Station 315+75	Rodent Activity	Rodent Activity	Repair	Repair; Monitor and repair when feasible
60	Medium	1/18/2018	Brian Janowiak	Station 414-417	Other	Rodent activity	Monitor	Minor squirrel activity, mostly on upper LS slope. One larger void in levee crest (Sta 417) may need to be excavated.
98	Medium	6/10/2020	RalphHeringer	Sta 470 to 480 from LS of county road to toe ditch	Other	Fire	Monitor	Fire
98.1		8/11/2020	Nate Hershey	July 4 fire reported at Marina #1				
98.2		8/11/2020	Nate Hershey	July 20 fire reported at Mainstone property				

# Reclamation District No. 2025 Holland Tract

## Issue Tracking Summary

2/17/2023

IssueID	Priority	Report Date	Reporter	Location	Issue Type	Description	Action	Field Notes
99	Low	9/16/2021	DaveForkel	Sta 350+50	Erosion	Vegetation clearing by landowner may have exposed levee to erosion.	Monitor	
100	Medium	1/24/2023	AndrewReece	419+00	Boil,Seepage	Looks to be flowing from mid slope at one point, maybe high tide. slope is wet from mid ramp down to bottom.	Investigate	lower 1/3 of slope from gate to tree at toe